## File No.P-17024/19(1)/2018-RC (FMS-364013)

Government of India
Ministry of Rural Development
Department of Rural Development
Rural Connectivity (RC) Division

Room No.361-B Krishi Bhavan, New Delhi, Dated the 27 september, 2018

Subject: Pre-Empowered Committee to discuss project proposals of Nagaland under Pradhan Mantri Gram Sadak Yojana (Batch-I, 2018-19)-- Minutes thereon.

The undersigned is directed to enclose herewith a copy of the Minutes of the Meeting of the Pre Empowered Committee held under the chairpersonship of Joint Secretary (RC) on 25<sup>th</sup> September, 2018 to consider the project proposals of Nagaland under Batch-I of PMGSY (2018-19) and to request that the compliance to the observations of the Pre-EC may be furnished to NRIDA/MoRD at an early date.

(Dr.Surabhi Rai)

Deputy Secretary (RC) Tel. No: 011-23383006

## **Distribution:**

- X. The Secretary (W&H), Works & Housing Development, Government of Nagaland, -144356/18
  Kohima-797001, Nagaland.
- 2: The Chief Engineer (PWD) & Empowered Officer, NGRDDA, PWD Complex,
  Kohima-797001, Nagaland.
- 3. All Directors in National Rural Infrastructure Development Agency (NRIDA),
  NBCC Tower, 5<sup>th</sup> Floor, Bhikaji Cama Place, New Delhi-110066.
   387196/18 +0 (2)

## Copy for information to:-

PPS to Secretary (RD)/PPS to SS&FA/ PPS to JS (RC) (3) +0 (5)

0,5100 27 9/18

# Minutes of the Pre-Empowered Committee Meeting on 25,09,2018 for the proposals of the State of Nagaland under Batch I of PMGSY (2018-12)

A Meeting of the Pre-Empowered Committee for PMGSY was held on 25.09.2018 in chamber of Joint Secretary(RC) to discuss the proposals under Batch-I of PMGSY-II (2018-19) The following officials were present in the meeting:

Smt. Alka Upadhyaya	Joint Secretary(RC) & DG(NRRDA)			
Dr. Surabhi Rai	Deputy Secretary(RC)			
Shri. B.C.Pradhan	Dir(Tech), NRIDA			
Shri Uttam Kumar	Dir (P.I), NRIDA			
Smt. Shantipriya	Dir (Finance), NRIDA			
State Govt. representatives				
Sh. Bendang Kokba	Commissioner & Secretary			
Sh. Limadong Dang Jamir	Chief Engineer			
Sh. Hozheto Shikhu	Superintending Engineer			
Sh. Rongben Sanglir	SDO			

2. Proposal by the State:

, i	As per State's letter dated 15.09.2018			As per OMMAS as on 24.09.2018				
	No of Roads	Length (in km)		Avg. Cost/km (Lakhs	No of Ro2ds	Length	(Rs in	Avg. Cost/km (Lakhs
NC- Complete Construction	9	145.10	134.21	92.49	9	145.10	134.21	92.49
Stage - II	6	60.68	39.95	65.84	6	60.68	39.95	65.84
Up-Gradation	12	230.40	136.22	59.12	10	189.05	113.80	60.20
Bridges on proposed roads	10	256.00	19.50	7.62/m			-	·
Missing Bridges	38	993.82	77.19	7.76/m				-
Total		436.18 Km roads 1249.82 m LSBs	407.07		25 roads LSBs	394.83 Km roads m LSBs	287.96	

MoRD Share: Rs. 259.16 Crores UG Target: 1023 Kms

State Share: Rs. 28.80 Crores Sanctioned: 969.21 Kms

## Category Wise Benefitted Habitations as on OMMAS

1000+	500-900	250-499	Total
· .	=	12	12

#### 3. Issues discussed and decisions taken

#### 1. DPR ISSUES

MP1, MP2, MP3 formats needs to be submitted by the State.

Transit walk Photograhs, Minutes and Grama sabha approval copy should be attached with DPR.

- State has proposed 189.09 Kms under UP-Gradation. However, State is eligible of 53.79 Kms under up-gradation as per their allocation under PMGSY-I Up-gradation. State needs to curtain their proposal to 53.79 kms under UP-Gradation.
- T3 and below traffic category roads, pavement should be designed as per IRC SP:72-2015 (single Layer WBM with equivalent thickness of GSB). Pavements have not been designed as per IRC SP:72-2015.
- Rate for hard rock blasting seems to be on higher side ie Rs 1028.30/cum. Needs to be justified with rate analysis.

Credit for hard rock has not been provided in the DPRs.

- Higher number of CDs proposed with closer intervals. Needs to be justified with L/S and C/S drawings.
- State has not proposed any roads using Main Streaming Technology and IRC Accredited Technology as per New Technology Initiatives guidelines.
- State has proposed 38 LSBs on roads sanctioned after 28.04.2011. EC has given in-principal approval for 45 LSBs in its meeting held on 25.04.2011.
- Joint Inspection Reports for the Bridge sites have not been received.

#### 2. PHYSICAL PROGRESS

Against a target of 200 km, only 44 km has been achieved till date. This slow pace of progress is a cause of concern given the preponement of the completion date of PMGSY-I to March 2019.

## 3. QUALITY ISSUES

- Out of 14 works examined by SQMs payments of more than 1 lakh have been made in 12 cases.
- 57% contractors have not been inspected even once by the NQMs.
- 21 ATRs are pending with the state of which 10 ATRs date back to 2015-16.
- Concern was expressed regarding the very high U grading in ongoing works to the tune of 76.9% and 25% in Maintenance works.
- An analysis of the causes for U grading was done and it was seen that the thickness of the layers in BT works was a major issue
- The state was told to take the issue of poor quality of works very seriously.

#### 4. F&A ISSUES

- The financial closure of 2 works are pending for more than 2 months which has to be liquidated soon.
- SRRDA has yet to receive the Programme fund of Rs. 73.3125 crores released in April and its matching state share.

The meeting ended with thanks to the Chair.

\*\*\*\*